7	Providing and laying in position plain cement concrete of mix M 1:2:4 with cement @ 240 kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878cum and fine aggregates @0.459cm machine mixed, conrete ed in layers not exceeding 15cms, thick, well compacted in foundation and plinth, including cost of materials, labour HOM of machinery curing complete as epr specifications.	Cum				34.76	5228.98	181759.34	34.76	181759.34
8	Providng TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position lapping and /or welding wherever required, tying with binding wire and anchoring to the adjoinng members wherever necessary comploete as per desgn (laps and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.	Sqm				1.58	76900.88	121503.39	1.58	121503.39
9	Refixing stone slabs of drains and pointing in CM 1:3 etc. complete	Sqm				204.12	75.60	15431.47	204.12	15431.47
10	Providing granite slabs selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete 7.5 thick	Sqm				136.08	639.36	87004.11	136.08	87004.11
11	Providing two line dressing to granite stone slab as per specifications.	Sqm				9.00	851.04	7659.36	9.00	7659.36
12	Providing and constructing precast concrete solid blocks with compressive strength not les than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20 cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications	Sqm				100.80	993.60	100154.88	100.80	100154.88
13	Supplying and fixing pre cost Reinforeced concrete slab 10cm thick including cost of reinforecement as per design and drawing material cost transportation hire charges of machinary machine cutting vertical face to get plain even surface etc, complete with all lead & lifts conveyance charges, labour charges and complete as per specifications	Sqm				340.20	1600.00	544320.00	340.20	544320.00
	Providing and applying tack coat on granular base such as WBM and WMM surfaces hot bitumen primed at 10kg per 10sqm heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour HOM of machineries complete as per specifications.	Sqm				2475.00	30.35	75116.25	2475.00	75116.25
15	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam Specifications including premixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per Specifications.					618.75	1438.56	890109.00	618.75	890109.00

Scanned by CamScanner